



**NIAGARA CATHOLIC DISTRICT SCHOOL BOARD
CAPITAL PROJECT PROGRESS REPORT
JANUARY 15, 2019**

APPENDIX A

OUR LADY OF MOUNT CARMEL CATHOLIC ELEMENTARY SCHOOL

Scope of Project: Design and construction of 3 child care room addition.

Current Status: Design work is underway.

Project Information:

New Area to be Constructed 5,317 sq. ft.
Child Care Spaces Added 49 spaces



Project Funding:

Child Care	1,557,887
	<hr/>
	\$1,557,887

Project Costs:

	<u>Budget</u>	<u>Paid</u>
Construction Contract	TBD	0
Fees & Disbursements	TBD	\$55,146
Other Project Costs	TBD	\$10,756
	<hr/>	<hr/>
	\$1,557,887	\$65,902

Project Timelines:

	<u>Scheduled Completion</u>	<u>Actual Completion</u>
Funding Approval	December 21, 2017	December 21, 2017
Ministry Approval (space)		
Architect Selection	July 17, 2018	
Design Development		
Contract Documents		
Tender & Approvals		
Ministry Approval (cost)		
Ground Breaking Date		
Construction Start		
Occupancy	Fall 2019	
Official Opening & Blessing		

Project Team:

Architect	Venerino V.P. Panici Architect Inc.
General Contractor	TBD
Project Manager	Tunde Labbancz
Superintendent	Pat Rocca
Principal	Domenic Massi